

Interconnection (GIP) Request Queue

Request Number	Date Received	Active TSR Status	Point of Receipt	LOCATION	Service Type	MW Capacity	Initial Requested ISD	Revised ISD	Status / Comments
----------------	---------------	-------------------	------------------	----------	--------------	-------------	-----------------------	-------------	-------------------

ACTIVE

TI-14-0904	8/28/2014		Stem Beach 115/69kV Substation	Pueblo County, Colorado	Network Resource Energy Resource	100 MW Solar	7/30/2016		Facilities Study
------------	-----------	--	--------------------------------	-------------------------	-------------------------------------	-----------------	-----------	--	------------------

DEFERRAL

TI-15-0828	8/28/2015		Lincoln 230kV Substation	Elbert County, Colorado	Network Resource	150 MW Wind	10/1/2017		Deferred
TI-15-0831	8/31/2015		Burlington-Lamar 230 kV Line	NE Cheyenne County & SE Kit Carson	Network Resource Energy Resource	500 MW Wind	9/1/2017		Deferred
TI-15-0832	8/31/2015		Pyramid 115kV Substation	Hidalgo County, New Mexico	Network Resource Energy Resource	150 MW Solar	9/30/2017		Deferred
TI-16-0229	2/29/2016		LRS-Ault Line	Platte County, Wyoming	Network Resource	250 MW Wind	12/1/2018		Deferred
TI-16-0230	2/29/2016		LRS-Story Line	Platte/Goshen Counties, Wyoming	Energy Resource	150 MW Wind	9/30/2017		Deferred
TI-16-0231	2/29/2016		LRS-Story Line	Platte/Goshen Counties, Wyoming	Energy Resource	150 MW Wind	9/30/2017		Deferred

PROJECTS WITH COMPLETED GIA

TI-08-0312	3/12/2008	TSR-09-0319	Springer to Van Bremmer 115kV	Colfax Couty, New Mexico	Tri-State Network Resource	30 MW Solar	6/1/2010	9/10/2010	Completed GIA
TI-08-0502	5/2/2008	TSR-09-0708	Burlington to Big Sandy 230kV	Kit Carson County, Colorado	Tri-State Network Resource	51 MW Wind	12/31/2010	10/15/2010	Completed GIA
TI-12-0217	2/17/2012		South Canal to Dallas Creek 115kV Line	Ourray County, Colorado	Tri-State Network Resource	7.2 MW Hydro	3/1/2014	4/30/2014	Completed GIA
TI-08-0204	2/4/2008		Burlington 230 kV Bus	Kit Carson County, Colorado	Tri-State Network Resource	150 MW Wind	11/30/2009	11/30/2015	Completed GIA
TI-15-0227	2/27/2015		Mimbres 115kV	Luna County, New Mexico	Tri-State Network Resource	25 MW Solar	6/30/2016	10/31/2016	Completed GIA
TI-15-0612	6/17/2015		Ludlow-Pinon Canyon 115kV Line	Las Animas County, Colorado	Tri-State Network Resource	30 MW Solar	9/15/2016	10/31/2016	Completed GIA